dormakaba Service
WO-03450870
Maintenance

TO:	FOR:
Blackwoods **Purchase Order:**	**Site Name:** Blackwoods **Street:** 9-13 Rural Drive Sandgate,New South Wales,2304 **Reported By:** **PH:**

Start Time: 12/05/2023 7:44 am	**Arrived Time:** 12/05/2023 8:48 am	**Completed Time:** 12/05/2023 9:38 am

WORK ORDER DETAILS

Installed Product ID	226657	**Prestart Inspection Completed**	true
Make	DORMA	**JSEA**	false
Model		**SWMS**	false
On-Site Location	Left Hand Side	**Repairs/Quotation Required**	Quotation Required

PROBLEM DESCRIPTION

WORK PERFORMED BY TECHNICIAN : TIM JENKINS


Work Performed: Scheduled preventative maitenance as per contract. Note motor is dripping oil on control box Top slats had moved over due to missing clips Realigned slats and used tie wire to secure Please quote to upgrade motor to e-drive Motor is mounted on LHS

LABOUR & MATERIALS

Description	Line Qty

Customer Signature:

Technician Signature:



"I hereby confirm and acknowledge the receipt of the above mentioned services and or materials"

'I hereby confirm that I have completed the work as detailed above'

Site Representative:

Responses Recorded in Completed Checklists
PM Industrial Checklist

CHECKLIST RESULT FOR PM Industrial Checklist

Section - Test & Inspect the Following

QUESTION	ANSWER
Motor & Gearbox (inc. Drive and connection links)	Passed
Safety Interlock Systems isolating manual & electrical control	Passed
Counter Balance Systems and Tension	Passed
Arm, Gate, Door, Curtain Slats/Panels & Rails (inc guide clips, wheels, roller guides)	Passed
Track Systems inc. Vertical Tracks, Horizontal, Drive Racks	Passed
Electrical Cabling, Conduits Entry points and Termination	Passed
Control Box and Equipment	Passed
Safety Systems inc Photo Electric Eyes and Loop Detectors	N/A
Ancillary Devices & Interfaced Functions	N/A
Limit Adjustments	Passed
Emergency Egress Device - including buttons	N/A
Full operation - Adjust as required (note: Safety Features eg automatic reversing)	Passed
UPS/Failsafe Devices	N/A
Lubricate all items as required	Passed
Further Comments	
Applicable Photos	

If you have any questions regarding this matter please call the number below and quote the

work order number at the top of the page.